

REXFORD RANGER STATION

BUILDING	ROOM	MATERIAL	LOCATION/ AMOUNT	TYPE OF ASBESTOS	FRIABLE	MANAGEMENT
Trailer Warehouse #0918	1	Sheet Flooring	Floor/ 528 SF	Chrysotile	No	Manage in place.
Residence #1055	6	Sheet Flooring	Floor/ 20 SF	Chrysotile	No	Manage in place.
Residence #1056	2	White Sheet Flooring	Floor/ 166 SF	Chrysotile	No	Manage in place.
Residence #1058	thru-out	Wire Insulation		Suspect ACM No samples taken	No	Manage in place.
Residence #1059	B-1	Fire Board	Against wall at furnace/ 10 SF	Chrysotile	No	Remove by certified Forest Service personnel <i>Done 1998</i>
Crew Trailer #1662	1, 2, 3	12 X 12 Floor Tile	Floor/ 195 SF	Chrysotile	No	Manage in place.
Mobile Home #1702	1, 2, 3, 4, 5	Sheet Floor	Floor/ 495 SF	Chrysotile	No	Manage in place.
Office #2007	B-2	Asbestos Wall Board	Walls/ 100 SF	Chrysotile	No	Manage in place.
	B-2, 11	9X9 Floor Tile	Floor/ 102 SF	Chrysotile	No	Manage in place.
	B-3	Pipe Wrap <i>Removal 1st 1992</i>	Pipe at Furnace/ 3 SF	Chrysotile	No	Removed in 1992
Office Annex #2014	8	Sheet Floor Insulation	Floor/ 170 SF Attic/ 1568 SF	Chrysotile Suspect ACM No samples taken	No Yes	Manage in place. Sample <i>Sampled 10/31/01</i> > 1%