EMPTY WEIGHT & EQUIPMENT LIST

WHEELS

Aviat A-1B N67HY S/N 2065

ITEM	DESCRIPTION	STATUS	OUT	WEIGHT	ARM	MOMENT
	AIRCRAFT EMPTY WEIGHT (LAST REWEIGH)			1376.00	73.40	100998.40
1	Lycoming O-360-A1P Engine	Installed		0.00	20.00	0.00
2	HC-C2YK-1BF/F7666A Hartzell Propeller	Installed		0.00	4.00	0.00
3	Propeller Spinner	Installed		0.00	2.00	0.00
4	Starter, Sky-Tec 149-12PM	Installed		0.00	11.00	0.00
5	Alternator, Prestolite ALY-8420	Installed		0.00	11.00	0.00
6	Vacuum Pump, Sigma-Tec	Installed		0.00	32.00	0.00
7	Battey Concorde RG-25ry, C	Installed		0.00	144.00	0.00
8	Aft Baggage W/outside door	Installed		0.00	0.00	0.00
9	115 Volt AC Power Plug	Installed		0.00	0.00	0.00
10	Left Wing Landing Light	Installed		0.00	0.00	0.00
11	Artifical Horizon	Installed		0.00	48.00	0.00
12	Directional Gyro	Installed		0.00	48.00	0.00
13	Turn Codinator	Installed		0.00	48.00	0.00
14	Rate of Climb	Installed		0.00	48.00	0.00
15	Pressure Activated Hourmeter Switch	Installed		0.00	0.00	0.00
16	Aft Stick Cover	REMOVED		-6.00	86.00	-516.00
17	1/4" Sheet Cabin Insulation	Installed		0.00	0.00	0.00
19	Rotary Buckle Aft Seat Belt	Installed		0.00	0.00	0.00
20	Auxilary Cabin Heater	Installed		0.00	0.00	0.00
21	Cockpit Adjustable Oilcooler Shutter	Installed		0.00	0.00	0.00
22	KMA-24H Audio Panel	Installed		0.00	48.00	0.00
23	GPS, Garmin 250XL	Installed		0.00	16.00	0.00
24	Antenna, GA-56	Installed		0.00	84.00	0.00
25	TDFM-636, FM Transiever	Installed		0.00	48.00	0.00
26	Antenna, CI-177	Installed		0.00	84.00	0.00
27	Artex ME406 ELT	Installed		0.00	145.00	0.00
28	Antenna Coupler	Installed		0.00	0.00	0.00
29	Transponder, KT-76A	Installed		2.00	40.00	80.00
30	Antenna, KA-60	Installed		0.50	35.00	17.50
31	Altitude Encoder,	Installed		0.40	30.00	12.00
32	Fueling Steps	Installed		0.00	0.00	0.00
33	Telementry Antennas	REMOVED		0.00	72.50	0.00
34	Tires, 8.50 X 6	REMOVED		-32.00	61.50	-1968.00
35	Tires 8.00 X 6	REMOVED		0.00	61.50	0.00
36	Tires 7.00 X 6	Installed		12.00	61.50	738.00
37	Main Gear Wheels & Brakes	Installed		0.00	61.50	0.00
38	Main Gear Struts	Installed		0.00	32.80	0.00
39	Tail Wheel Unit, Scott 3200A	Installed		0.00	263.70	0.00
40	Bauman 2100 Floats	REMOVED		0.00	81.00	0.00
41	2200H Wipline Skis & Hydraulic System	REMOVED		0.00	49.85	0.00
	AIRCRAFT EQUIPPED WEIGHT			1352.90	73.44	99361.90

CACULATED
MT AP 2605988
4/21/08

EMPTY WEIGHT & EQUIPMENT LIST

WHEEL SKIS

Aviat A-1B N67HY S/N 2065

ITEM	DESCRIPTION	STATUS	OUT	WEIGHT	ARM	MOMENT
	AIRCRAFT EMPTY WEIGHT (LAST REWEIGH)			1376.00	73.40	100998.40
1	Lycoming O-360-A1P Engine	Installed		0.00	20.00	0.00
2	HC-C2YK-1BF/F7666A Hartzell Propeller	Installed		0.00	4.00	0.00
3	Propeller Spinner	Installed		0.00	2.00	0.00
4	Starter, Sky-Tec 149-12PM	Installed		0.00	11.00	0.00
5	Alternator, Prestolite ALY-8420	Installed		0.00	11.00	0.00
6	Vacuum Pump, Sigma-Tec	Installed		0.00	32.00	0.00
7	Battey Concorde RG-25ry, C	Installed		0.00	144.00	0.00
8	Aft Baggage W/outside door	Installed		0.00	0.00	0.00
9	115 Volt AC Power Plug	Installed		0.00	0.00	0.00
10	Left Wing Landing Light	Installed		0.00	0.00	0.00
11	Artifical Horizon	Installed		0.00	48.00	0.00
12	Directional Gyro	Installed		0.00	48.00	0.00
13	Turn Codinator	Installed		0.00	48.00	0.00
14	Rate of Climb	Installed		0.00	48.00	0.00
15	Pressure Activated Hourmeter Switch	Installed		0.00	0.00	0.00
16	Aft Stick Cover	REMOVED		-6.00	86.00	-516.00
17	1/4" Sheet Cabin Insulation	Installed		0.00	0.00	0.00
19	Rotary Buckle Aft Seat Belt	Installed		0.00	0.00	0.00
20	Auxilary Cabin Heater	Installed		0.00	0.00	0.00
21	Cockpit Adjustable Oilcooler Shutter	Installed		0.00	0.00	0.00
22	KMA-24H Audio Panel	Installed		0.00	48.00	0.00
23	GPS, Garmin 250XL	Installed		0.00	16.00	0.00
24	Antenna, GA-56	Installed		0.00	84.00	0.00
25	TDFM-636, FM Transiever	Installed		0.00	48.00	0.00
26	Antenna, CI-177	Installed		0.00	84.00	0.00
27	Artex ME406 ELT	Installed		0.00	145.00	0.00
28	Antenna Coupler	Installed		0.00	0.00	0.00
29	Transponder, KT-76A	Installed		2.00	40.00	80.00
30	Antenna, KA-60	Installed		0.50	35.00	17.50
31	Altitude Encoder,	Installed		0.40	30.00	12.00
32	Fueling Steps	Installed		0.00	0.00	0.00
33	Telementry Antennas	REMOVED		0.00	72.50	0.00
34	Tires, 8.50 X 6	REMOVED		-32.00	61.50	-1968.00
35	Tires 8.00 X 6	REMOVED		0.00	61.50	0.00
36	Tires 7.00 X 6	Installed		12.00	61.50	738.00
37	Main Gear Wheels & Brakes	Installed		0.00	61.50	0.00
38	Main Gear Struts	Installed		0.00	32.80	0.00
39	Tail Wheel Unit, Scott 3200A	Installed		0.00	263.70	0.00
40	Bauman 2100 Floats	REMOVED		0.00	81.00	0.00
41	2200H Wipline Skis & Hydraulic System	Installed		150.50	49.85	7502.43
	AIRCRAFT EQUIPPED WEIGHT			1503.40	71.08	106864.33

CALCULATED
MW / AIP 2605988
4/21/00